

# Summary Job Schedule

## Highlander Construction & Development

Job: HFOT-A - HFOT-A - HFOT-Marine Sgt. Jeremy Austin

Percent complete 44.3%  
 Scheduled start 11/01/12  
 Original completion 09/06/12  
 Current completion 03/08/13

Scheduled Start	Abbrev.	Work Stage Name	Days Started	Days Left	Percent Complete	Scheduled Completion
Thursday 11/01/12	MOBILE	Project Mobilization	Yes	0	100	Friday 11/2/12
Thursday 11/01/12	PLAN-R	Plan Review	Yes	0	100	Wednesday 11/7/12
Thursday 11/01/12	SIGNS	Signage	Yes	0	100	Friday 11/2/12
Thursday 11/01/12	START	Start the Project	Yes	0	100	Thursday 11/1/12
Thursday 11/01/12	TAKE1	Initial Material Takeoffs	Yes	0	100	Friday 12/7/12
Monday 11/05/12	EROSIO	Erosion Control	Yes	0	100	Thursday 11/8/12
Monday 11/05/12	FOOT-S	Stake Footers	Yes	0	100	Tuesday 11/6/12
Monday 11/05/12	GRAD-C	Clear Lot	Yes	0	100	Thursday 11/8/12
Monday 11/05/12	GRAD-R	Rough Grade Site	Yes	0	100	Thursday 11/8/12
Monday 11/05/12	STAKE2	Stake the Building Corners	Yes	0	100	Monday 11/5/12
Tuesday 11/06/12	DRIV-T	Temporary Driveway	Yes	0	100	Friday 11/9/12
Wednesday 11/07/12	PERM	Permitting Process	Yes	0	100	Friday 11/9/12
Thursday 11/08/12	FOOT-D	Dig Footers	Yes	0	100	Thursday 11/8/12
Thursday 11/08/12	FOOT-F	Form Footers & Reinforce	Yes	0	100	Thursday 11/8/12
Friday 11/09/12	FOOT-I	Inspect Footers	Yes	0	100	Friday 11/9/12
Friday 11/09/12	FOOT-P	Pour Footers	Yes	0	100	Saturday 11/10/12
Saturday 11/10/12	PIN	Pin Footers	Yes	0	100	Monday 11/12/12
Monday 11/12/12	CLEA-G	General Site Cleaning	Yes	28	50	Tuesday 2/12/13
Monday 11/12/12	UTIL-T	Temporary Utilities	Yes	0	100	Tuesday 11/13/12
Tuesday 11/13/12	FOUND	Foundation	Yes	0	100	Friday 11/16/12
Thursday 11/15/12	FOUN-I	Foundation Inspection	Yes	0	100	Thursday 11/15/12
Friday 11/16/12	GRAD-B	Back-Filling	Yes	0	100	Tuesday 11/20/12
Wednesday 11/21/12	SLAB-U	Under Slab Rough Ins	Yes	0	100	Wednesday 11/21/12
Monday 11/26/12	SLAB1P	Prep the 1st Floor Slab	Yes	0	100	Tuesday 11/27/12
Tuesday 11/27/12	SLABII	Inspect the 1st Floor Slab	Yes	0	100	Tuesday 11/27/12
Wednesday 11/28/12	SLAB-1	Finish the 1st Floor Slab	Yes	0	100	Wednesday 11/28/12
Thursday 11/29/12	FRAM1	Frame the 1st Floor	Yes	0	100	Saturday 12/1/12
Friday 11/30/12	FRAM-R	Frame the Roof	Yes	0	100	Saturday 12/1/12
Saturday 12/01/12	FRAM-D	Deadwood & Blocking	Yes	0	100	Saturday 12/1/12
Saturday 12/01/12	WINDOW	Windows	Yes	0	100	Saturday 12/1/12
Monday 12/03/12	FRAM-M	Misc Framing	Yes	0	100	Saturday 12/8/12
Monday 12/03/12	TERMIT	Soil Pretreatment	Yes	0	100	Monday 12/3/12
Saturday 12/08/12	ELEC-R	Rough In Electrical	Yes	0	100	Wednesday 12/19/12
Saturday 12/15/12	HVAC-R	Rough In HVAC	Yes	0	100	Friday 12/21/12

Job: HFOT-A - HFOT-A - HFOT-Marine Sgt. Jeremy Austin

	Scheduled Start	Abbrev.	Work Stage Name	Started	Days Left	Percent Complete	Scheduled Completion
Thursday	12/20/12	DOOR-E	Exterior Doors	Yes	0	100	Saturday 12/29/12
Thursday	12/20/12	SLABGP	Prep the Garage Slab	Yes	0	100	Friday 12/21/12
Thursday	12/20/12	VENT	Venting	Yes	0	100	Friday 12/21/12
Friday	12/21/12	SLABGI	Inspect the Garage Slab	Yes	0	100	Friday 12/21/12
Friday	12/28/12	SIDING	Install Siding	Yes	5	28	Thursday 1/10/13
Wednesday	01/02/13	SEPTIC	Install Septic System	Yes	8	10	Tuesday 1/15/13
Friday	01/04/13	PLUM-R	Rough In Plumbing	Yes	1	50	Saturday 1/5/13
Friday	01/04/13	ROOF	Install Permanent Roof	Yes	0	100	Friday 1/4/13
Monday	01/07/13	RADN-I	Install Radon Pipe	No	1	0	1/7/13
Tuesday	01/08/13	INSU-D	Drafts Stopping	No	1	0	1/8/13
Tuesday	01/08/13	SLAB-G	Finish the Garage Slab	No	1	0	1/8/13
Wednesday	01/09/13	ELEC-I	Meter Base Inspection	No	1	0	1/9/13
Wednesday	01/09/13	FRAM-I	Framing Inspection	No	1	0	1/9/13
Wednesday	01/09/13	INSP-R	Rough In Inspections	No	1	0	1/9/13
Thursday	01/10/13	INSU-R	Insulation After Rough In	No	2	0	1/11/13
Friday	01/11/13	SOFFIT	Instal Soffitt	No	3	0	1/15/13
Monday	01/14/13	INSU-I	Insulation Inspection	No	1	0	1/14/13
Monday	01/14/13	SEPT-I	Septic System Inspection	No	1	0	1/14/13
Tuesday	01/15/13	DRYW-H	Hang Drywall	No	5	0	1/21/13
Tuesday	01/15/13	WATE-L	Install Water Line	No	5	0	1/21/13
Wednesday	01/16/13	GUTTER	Gutters	No	2	0	1/17/13
Monday	01/21/13	WATE-I	Inspect Water Line	No	1	0	1/21/13
Tuesday	01/22/13	CABI-M	Measure & Order Cabinetry	No	1	0	1/22/13
Tuesday	01/22/13	DOOR-G	Garage Doors	No	1	0	1/22/13
Tuesday	01/22/13	DRYW-F	Finish Drywall	No	5	0	1/28/13
Tuesday	01/22/13	HARD-E	Install Exterior Door Hardware	No	1	0	1/22/13
Tuesday	01/22/13	INSU-F	Finish Insulation	No	1	0	1/22/13
Tuesday	01/29/13	TILE-F	Floor Tile	No	5	0	2/4/13
Thursday	01/31/13	ELEC-S	Electrical Service Line	No	2	0	2/1/13
Tuesday	02/05/13	GRAD-H	Haul Fill Material	No	3	0	2/7/13
Tuesday	02/05/13	TRIM	Interior Trim	No	4	0	2/8/13
Friday	02/08/13	GRAD-G	General Grading	No	3	0	2/12/13
Monday	02/11/13	GUTT-D	Gutter Drain Tile	No	1	0	2/11/13
Monday	02/11/13	PRIM-I	Prime Interior	No	2	0	2/12/13
Wednesday	02/13/13	DRIV-F	Form the Driveway	No	3	0	2/15/13
Wednesday	02/13/13	DRYW-T	Touch Up Drywall	No	1	0	2/13/13
Thursday	02/14/13	PAIN-I	Interior Painting	No	8	0	2/25/13
Friday	02/15/13	DRIV-P	Pave the Driveway	No	2	0	2/18/13
Monday	02/18/13	SIDE-F	Form the Sidewalk	No	2	0	2/19/13
Tuesday	02/19/13	MAIL	Install Mail Box	No	1	0	2/19/13

**Job: HFOT-A - HFOT-A - HFOT-Marine Sgt. Jeremy Austin**

	Scheduled Start	Abbrev.	Work Stage Name	Started	Days Left	Percent Complete	Scheduled Completion
Wednesday	02/20/13	SIDE-P	Pour the Sidewalk	No	1	0	2/20/13
Thursday	02/21/13	CABI	Install Cabinetry	No	2	0	2/22/13
Thursday	02/21/13	GRAD-F	Finish Grading	No	2	0	2/22/13
Friday	02/22/13	ELEC-F	Finish Electrical	No	3	0	2/26/13
Monday	02/25/13	APPL-1	Installed Appliances	No	1	0	2/25/13
Monday	02/25/13	HVAC-F	Finish HVAC	No	3	0	2/27/13
Monday	02/25/13	SEED	Install Seed & Straw	No	3	0	2/27/13
Tuesday	02/26/13	HARD-B	Install Bath Hardware	No	1	0	2/26/13
Tuesday	02/26/13	HARD-I	Install Interior Door Hardware	No	1	0	2/26/13
Tuesday	02/26/13	PUNCH	Punch Out	No	5	0	3/4/13
Tuesday	02/26/13	SHELVE	Install Shelving	No	1	0	2/26/13
Tuesday	02/26/13	TOPS	Install Counter-tops	No	1	0	2/26/13
Wednesday	02/27/13	PLUM-F	Finish Plumbing	No	2	0	2/28/13
Thursday	02/28/13	CLEA-E	Pressure Wash the Exterior	No	2	0	3/1/13
Friday	03/01/13	CARP-P	Protect the Carpet	No	1	0	3/1/13
Friday	03/01/13	CARPET	Install Padding & Carpet	No	1	0	3/1/13
Friday	03/01/13	MIRROR	Mirrors	No	1	0	3/1/13
Monday	03/04/13	CLEA-I	Interior Cleaning	No	2	0	3/5/13
Monday	03/04/13	PAIN-F	Final Coat of Paint	No	3	0	3/6/13
Wednesday	03/06/13	COINSP	Occupancy Inspection	No	1	0	3/6/13
Thursday	03/07/13	APPL-2	Free Standing Appliances	No	1	0	3/7/13
Thursday	03/07/13	CLEA-F	Final Interior Cleaning	No	1	0	3/7/13
Friday	03/08/13	END	End of Project	No	1	0	3/8/13