Summary Job Schedule

Highlander Construction & Development

Job: HFOT-A - HFOT-A - HFOT-Marine Sgt. Jeremy Austin

Percent complete	**33.5%**
Scheduled start	**02/01/12**
Original completion	**09/06/12**
Current completion	**02/28/13**

Scheduled Start		Abbrev.	Work Stage Name	Started	Days Left	Percent Complete	Scheduled Completion	
Thursday	11/01/12	MOBILE	Project Mobilization	Yes	0	100	Friday	11/2/12
Thursday	11/01/12	PLAN-R	Plan Review	Yes	0	100	Wednesday	11/7/12
Thursday	11/01/12	SIGNS	Signage	Yes	0	100	Friday	11/2/12
Thursday	11/01/12	START	Start the Project	Yes	0	100	Thursday	11/1/12
Thursday	11/01/12	TAKE1	Initial Material Takeoffs	Yes	0	100	Friday	12/7/12
Monday	11/05/12	EROSIO	Erosion Control	Yes	0	100	Thursday	11/8/12
Monday	11/05/12	FOOT-S	Stake Footers	Yes	0	100	Tuesday	11/6/12
Monday	11/05/12	GRAD-C	Clear Lot	Yes	0	100	Thursday	11/8/12
Monday	11/05/12	GRAD-R	Rough Grade Site	Yes	0	100	Thursday	11/8/12
Monday	11/05/12	STAKE2	Stake the Building Corners	Yes	0	100	Monday	11/5/12
Tuesday	11/06/12	DRIV-T	Temporary Driveway	Yes	0	100	Friday	11/9/12
Wednesday	11/07/12	PERM	Permitting Process	Yes	0	100	Friday	11/9/12
Thursday	11/08/12	FOOT-D	Dig Footers	Yes	0	100	Thursday	11/8/12
Thursday	11/08/12	FOOT-F	Form Footers & Reinforce	Yes	0	100	Thursday	11/8/12
Friday	11/09/12	FOOT-I	Inspect Footers	Yes	0	100	Friday	11/9/12
Friday	11/09/12	FOOT-P	Pour Footers	Yes	0	100	Saturday	11/10/12
Saturday	11/10/12	PIN	Pin Footers	Yes	0	100	Monday	11/12/12
Monday	11/12/12	CLEA-G	General Site Cleaning	Yes	32	40	Monday	2/4/13
Monday	11/12/12	UTIL-T	Temporary Utilities	Yes	0	100	Tuesday	11/13/12
Tuesday	11/13/12	FOUND	Foundation	Yes	0	100	Friday	11/16/12
Thursday	11/15/12	FOUN-I	Foundation Inspection	Yes	0	100	Thursday	11/15/12
Friday	11/16/12	GRAD-B	Back-Filling	Yes	0	100	Tuesday	11/20/12
Wednesday	11/21/12	SLAB-U	Under Slab Rough Ins	Yes	0	100	Wednesday	11/21/12
Monday	11/26/12	SLAB1P	Prep the 1st Floor Slab	Yes	0	100	Tuesday	11/27/12
Tuesday	11/27/12	SLAB1I	Inspect the 1st Floor Slab	Yes	0	100	Tuesday	11/27/12
Wednesday	11/28/12	SLAB-1	Finish the 1st Floor Slab	Yes	0	100	Wednesday	11/28/12
Thursday	11/29/12	FRAM1	Frame the 1st Floor	Yes	0	100	Saturday	12/1/12
Friday	11/30/12	FRAM-R	Frame the Roof	Yes	0	100	Saturday	12/1/12
Saturday	12/01/12	FRAM-D	Deadwood & Blocking	Yes	0	100	Saturday	12/1/12
Saturday	12/01/12	WINDOW	Windows	Yes	0	100	Saturday	12/1/12
Monday	12/03/12	FRAM-M	Misc Framing	Yes	0	100	Saturday	12/8/12
Monday	12/03/12	TERMIT	Soil Pretreatment	Yes	0	100	Monday	12/3/12
Saturday	12/08/12	ELEC-R	Rough In Electrical	Yes	1	50	Friday	12/14/12
Thursday	12/13/12	DOOR-E	Exterior Doors	No	2	0		12/14/12

Job: HFOT-A - HFOT-A - HFOT-Marine Sgt. Jeremy Austin

Scheduled Start		Abbrev.	Work Stage Name	Started	Days Left	Percent Complete	Scheduled Completion
Thursday	12/13/12	HVAC-R	Rough In HVAC	No	3	0	12/17/12
Monday	12/17/12	SIDING	Install Siding	No	10	0	1/4/13
Monday	12/17/12	SLABGP	Prep the Garage Slab	No	2	0	12/18/12
Monday	12/17/12	VENT	Venting	No	1	0	12/17/12
Wednesday	12/19/12	SEPTIC	Install Septic System	No	10	0	1/8/13
Wednesday	12/19/12	SLABGI	Inspect the Garage Slab	No	1	0	12/19/12
Thursday	12/20/12	SLAB-G	Finish the Garage Slab	No	1	0	12/20/12
Thursday	12/27/12	PLUM-R	Rough In Plumbing	No	1	0	12/27/12
Thursday	12/27/12	RADN-I	Install Radon Pipe	No	1	0	12/27/12
Friday	12/28/12	INSU-D	Drafts Stopping	No	1	0	12/28/12
Friday	12/28/12	ROOF	Install Permanent Roof	No	3	0	1/3/13
Wednesday	01/02/13	ELEC-I	Meter Base Inspection	No	1	0	1/2/13
Wednesday	01/02/13	FRAM-I	Framing Inspection	No	1	0	1/2/13
Wednesday	01/02/13	INSP-R	Rough In Inspections	No	1	0	1/2/13
Thursday	01/03/13	INSU-R	Insulation After Rough In	No	1	0	1/3/13
Friday	01/04/13	INSU-I	Insulation Inspection	No	1	0	1/4/13
Monday	01/07/13	DRYW-H	Hang Drywall	No	5	0	1/11/13
Monday	01/07/13	SEPT-I	Septic System Inspection	No	1	0	1/7/13
Monday	01/07/13	SOFFIT	Instal Soffitt	No	3	0	1/9/13
Tuesday	01/08/13	WATE-L	Install Water Line	No	5	0	1/14/13
Thursday	01/10/13	GUTTER	Gutters	No	2	0	1/11/13
Monday	01/14/13	CABI-M	Measure & Order Cabinetry	No	1	0	1/14/13
Monday	01/14/13	DOOR-G	Garage Doors	No	1	0	1/14/13
Monday	01/14/13	DRYW-F	Finish Drywall	No	5	0	1/18/13
Monday	01/14/13	HARD-E	Install Exterior Door Hardware	No	1	0	1/14/13
Monday	01/14/13	INSU-F	Finish Insulation	No	1	0	1/14/13
Monday	01/14/13	WATE-I	Inspect Water Line	No	1	0	1/14/13
Monday	01/21/13	TILE-F	Floor Tile	No	5	0	1/25/13
Thursday	01/24/13	ELEC-S	Electrical Service Line	No	2	0	1/25/13
Monday	01/28/13	TRIM	Interior Trim	No	4	0	1/31/13
Tuesday	01/29/13	GRAD-H	Haul Fill Material	No	3	0	1/31/13
Friday	02/01/13	GRAD-G	General Grading	No	3	0	2/5/13
Friday	02/01/13	PRIM-I	Prime Interior	No	2	0	2/4/13
Monday	02/04/13	GUTT-D	Gutter Drain Tile	No	1	0	2/4/13
Tuesday	02/05/13	DRYW-T	Touch Up Drywall	No	1	0	2/5/13
Wednesday	02/06/13	DRIV-F	Form the Driveway	No	3	0	2/8/13
Wednesday	02/06/13	PAIN-I	Interior Painting	No	8	0	2/15/13
Friday	02/08/13	DRIV-P	Pave the Driveway	No	2	0	2/11/13
Monday	02/11/13	SIDE-F	Form the Sidewalk	No	2	0	2/12/13
Tuesday	02/12/13	MAIL	Install Mail Box	No	1	0	2/12/13

Job: HFOT-A - HFOT-A - HFOT-Marine Sgt. Jeremy Austin

Scheduled Start		Abbrev.	Work Stage Name	Started	Days Left	Percent Complete	Scheduled Completion
Wednesday	02/13/13	CABI	Install Cabinetry	No	2	0	2/14/13
Wednesday	02/13/13	SIDE-P	Pour the Sidewalk	No	1	0	2/13/13
Thursday	02/14/13	ELEC-F	Finish Electrical	No	3	0	2/18/13
Thursday	02/14/13	GRAD-F	Finish Grading	No	2	0	2/15/13
Friday	02/15/13	APPL-1	Installed Appliances	No	1	0	2/15/13
Friday	02/15/13	HVAC-F	Finish HVAC	No	3	0	2/19/13
Monday	02/18/13	HARD-B	Install Bath Hardware	No	1	0	2/18/13
Monday	02/18/13	HARD-I	Install Interior Door Hardware	No	1	0	2/18/13
Monday	02/18/13	PUNCH	Punch Out	No	5	0	2/22/13
Monday	02/18/13	SEED	Install Seed & Straw	No	3	0	2/20/13
Monday	02/18/13	SHELVE	Install Shelving	No	1	0	2/18/13
Monday	02/18/13	TOPS	Install Counter-tops	No	1	0	2/18/13
Tuesday	02/19/13	PLUM-F	Finish Plumbing	No	2	0	2/20/13
Thursday	02/21/13	CARP-P	Protect the Carpet	No	1	0	2/21/13
Thursday	02/21/13	CARPET	Install Padding & Carpet	No	1	0	2/21/13
Thursday	02/21/13	CLEA-E	Pressure Wash the Exterior	No	2	0	2/22/13
Thursday	02/21/13	MIRROR	Mirrors	No	1	0	2/21/13
Friday	02/22/13	CLEA-I	Interior Cleaning	No	2	0	2/25/13
Friday	02/22/13	PAIN-F	Final Coat of Paint	No	3	0	2/26/13
Tuesday	02/26/13	COINSP	Occupancy Inspection	No	1	0	2/26/13
Wednesday	02/27/13	APPL-2	Free Standing Appliances	No	1	0	2/27/13
Wednesday	02/27/13	CLEA-F	Final Interior Cleaning	No	1	0	2/27/13
Thursday	02/28/13	END	End of Project	No	1	0	2/28/13